

CONTRACT CHANGE ORDER

Change Requested by: Engineer

CCO: 306 Suppl. No. 0 Contract No. 04 - 0120F4 Road SF-80-13.2/13.9 FED. AID LOC.:

To: AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.

NOTE: This change order is not effective until approved by the Engineer.

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Adjustment of Compensation at Lump Sum:

This Contract Change Order (CCO) is being issued to provide resolution to Oregon Iron Works (OIW) for any and all fabrication impacts to Bid Item 62 (Furnish Structural Steel Bridge - Pipe Beam) and Bid Item 65 (Furnish Structural Steel Bridge - Pipe Beam Fuse) associated with submittal reviews, including those noted in Notice of Potential Claim (NOPC) 6.

This lump sum constitutes complete and final payment for all additional claimed costs asserted by OIW associated with Bid Items 62 and 65, including but not limited to: extended overhead, inefficiencies, impacts to both changed and unchanged work, delays, bonds, interest, supervision and escalation for labor, materials and equipment. This compensation also includes all Prime Contractor markups.


This change order completely resolves NOPC 6 and the Contractor agrees that no additional compensation beyond this lump sum is merited.

Adjustment of Compensation at Lump Sum..... \$880,513.00

Estimated Cost: Increase ☒ Decrease ☐ \$880,513.00

By reason of this order the time of completion will be adjusted as follows: 0 Days


Submitted by

Signature  Resident Engineer
William Casey for Darryl Schram, Senior T.E. Date 4-5-13

Approval Recommended by

Signature  Supervising Transportation Engineer
William Casey, Supervising T.E. Date 4-5-13


Engineer Approval by

Signature  Supervising Transportation Engineer
William Casey, Supervising T.E. Date 4-17-13

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by

Signature  (Print name and title)
BRIAN A. PETERSEN - PROJECT DIRECTOR Date 17 APR 13