

CONTRACT CHANGE ORDER

Change Requested by: Engineer

CCO: 355 Suppl. No. 0 Contract No. 04 – 0120F4 Road SF-80-13.2/13.9 FED. AID LOC.:

To: **AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE**

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.

NOTE: This change order is not effective until approved by the Engineer.

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Adjustment of Compensation at Lump Sum:

ITEM 1.

Credit for elevator installation in Contract Change Order (CCO) 85 Elevator Details, CCO 203S2 Tower Elevator Extension, and CCO 275 Additional USA Hoist Elevator Details planned to be performed prior to change in character of work.

The State will accept a lump sum payment of \$132,339.00 as full compensation for this change.

Adjustment of Compensation at Lump Sum..... (\$132,339.00)

Decrease in Contract Item at Contract Price:

ITEM 2.

Credit for elevator installation in Bid Item 98.

Item No. 98: ELEVATOR

- .331 LS (-33.10%) @ \$850,000/LS = -\$281,350.00 (-33.10%)

The quantity decrease shown herein for Item No. 98 when combined with the quantity shown in the Engineer's Estimate, and as modified by any previous change orders or revisions to dimensions made by the Engineer, shall be the final quantity for which payment will be made.

No adjustment to the contract unit price of item, No. 98 Elevator, will be made in accordance with Section 4-1.03B(2), "Decrease of More Than 25 Percent," of the Standard Specifications.

Total Credit for Decrease in Contract Item..... (\$281,350.00)

Extra Work at Force Account:

ITEM 3.

As directed by the Engineer, revise access and working hours as necessary to perform elevator installation operations, due to changes in the character of work after achieving Seismic Safety Opening (SSO) of the bridge on August 26, 2013.

Labor, equipment and material authorized by the Engineer, as necessary, will be paid in accordance with the provisions of Section 4-1.03D, "Extra Work" of the Standard Specifications and Section 5-1.24, "Force Account Payment" of the Special Provisions.

Estimated Cost of Extra Work at Force Account \$3,100,000.00

CONTRACT CHANGE ORDER

Change Requested by: Engineer

CCO: 355 Suppl. No. 0 Contract No. 04 - 0120F4 Road SF-80-13.2/13.9 FED. AID LOC.:

Change Order Cost and Time Summary


(ITEM 1) Adjustment of Compensation at Lump Sum.....	(\$132,339.00)
(ITEM 2) Decrease in Contract Item at Contract Price.....	(\$281,350.00)
(ITEM 3) Extra Work at Force Account	\$3,100,000.00
Total net pay for this change order	\$2,686,311.00

Consideration of a time adjustment will be deferred until completion of the work specified herein. Determination of a commensurate time adjustment will be made in accordance with Section 10-1.13, "PROGRESS SCHEDULE (CRITICAL PATH METHOD)" and Section 10-1.14, "TIME-RELATED OVERHEAD" of the Special Provisions, as well as Section 8-1.07, "LIQUIDATED DAMAGES", of the Standard Specifications.

Estimated Cost: Increase ☒ Decrease ☐ \$2,686,311.00

By reason of this order the time of completion will be adjusted as follows: Deferred

Submitted by

Signature 	Resident Engineer	William Casey, Supervising T.E.	Date 2-13-14
---	-------------------	---------------------------------	--------------

Approval Recommended by

Signature 	Program Manager	Tony Anziano, Program Manager	Date 2/13/14
---	-----------------	-------------------------------	--------------


Engineer Approval by

Signature 	Program Manager	Tony Anziano, Program Manager	Date 2/24/14
---	-----------------	-------------------------------	--------------

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by

Signature 	(Print name and title)	Date
	BRIAN A. PETERSEN - PROJECT DIRECTOR	19 FEB 14