

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 6/9/2014 Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
			FED. NO. No	
CCO#: 372	SUPPLEMENT#: 0	Category Code: CLPV	CONTINGENCY BALANCE (incl. this change) \$20,078,714.79	
COST: \$100,000.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Balance Dehumidification Systems			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: DEF Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 39

THIS CHANGE ORDER PROVIDES FOR:

As directed by the engineer, perform additional balancing of the dehumidification systems located at the West cable anchorage, tower head, and tower base, and modify the dehumidification system to resolve issues discovered during installation and testing.

Special Provisions Section 10-4.06 "Dehumidification System" requires checking the quantity of air entering and leaving the unit but does not require individual locations to be tested and balanced. Contract plan sheets 60 through 67 provide air flow rates for the East cable anchorage but do not provide air flow rates for the West cable anchorage, tower base, and tower head. Design has provided anticipated flow rates for process air and reactivation air ducts for the dehumidification units, added test ports, and has requested that all of the units be balanced to ensure they are working properly. The Contractor submitted Notice Of Potential Change (NOPC) 18 for additional balancing of the West cable anchorage, tower base, and tower head dehumidification units, and the Department has evaluated NOPC 18 and determined that it has merit.

This change order will also resolve minor issues that are identified during installation and testing of the dehumidification system. This will reduce the risk of delay in completing the dehumidification system.

The total cost of this change order is \$100,000.00 force account, which can be financed from the contingency fund. A detailed cost estimate is on file.

Consideration of a time adjustment will be deferred until completion of the work specified herein. Determination of a commensurate time adjustment will be made in accordance with Section 10-1.13, "PROGRESS SCHEDULE (CRITICAL PATH METHOD)" and Section 10-1.14, "TIME-RELATED OVERHEAD" of the Special Provisions, as well as Section 8-1.07, "LIQUIDATED DAMAGES", of the Standard Specifications.

This change order has concurrence from William Casey (Supervising TE) and Rich Foley (HQ Oversight)

CONCURRED BY:			ESTIMATE OF COST	
Construction Engineer: William Casey, Sup TE	Date 4/10/14		THIS REQUEST	TOTAL TO DATE
Bridge Engineer:	Date		ITEMS	\$0.00
Project Engineer:	Date		FORCE ACCOUNT	\$100,000.00
Project Manager:	Date		AGREED PRICE	\$0.00
FHWA Rep.:	Date		ADJUSTMENT	\$0.00
Environmental:	Date		TOTAL	\$100,000.00
Other (specify): HQ, Rich Foley	Date 4/10/14		FEDERAL PARTICIPATION	
Other (specify):	Date		<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:	Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:	Date		FEDERAL FUNDING SOURCE	PERCENT
				