

CONTRACT CHANGE ORDER

Change Requested by: Engineer

CCO: 382 Suppl. No. 0 Contract No. 04 – 0120F4 Road SF-80-13.2/13.9 FED. AID LOC.:

To: **AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE**

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.

NOTE: This change order is not effective until approved by the Engineer.

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Extra Work at Lump Sum:

This change order resolves Notice of Potential Claim (NOPC) 20 and performs the following cleaning and paint repair on the Tower due to changes in the character of work after achieving Seismic Safety Opening (SSO):

- Clean dirt, rust stains, and debris from the North face (D skin, north and west shaft) between elevations 53 m and 156 m and repair paint in accordance with Special Provisions Section 10-1.69 "Clean and Paint Structural Steel."
- Repair paint on the façade doors, handrail, ladders, and padeyes throughout the Tower in accordance with Special Provisions Section 10-1.69 "Clean and Paint Structural Steel."
- Revise access and working hours for cleaning and paint repair operations on the Tower.
- Provide an external access system to perform cleaning and paint repairs on the Tower as described above.

The areas listed below require final cleaning, painting, and repair work associated with the Contract Change Order (CCO) 355-CIC USA Hoist (Elevator Install) work. These costs are not included in this change order. The costs for the final cleaning, painting, and repairs of these areas associated with the CCO 355 work will be provided for in a separate change order:

- Elevator cab, rack and gate components,
- Tower strut façades,
- E skins, floors, and gratings at the elevator landings and pit,
- D skins near the elevator rack below 53 m,
- Vertical surfaces spanning between the DE corners of the North and West shafts,
- Tower skirt near the elevator pit

For this work, the Contractor will receive a lump sum price of \$870,000.00. This sum constitutes full and complete compensation for furnishing all labor, material, tools and incidentals including all markups by reason of this change.

Extra Work at Lump Sum.....\$870,000.00

The parties shall jointly agree to and implement an incremental sign-off procedure pertaining to cleaning and spot repair of all external tower surfaces. Re-cleaning/spot repair once a surface or component has been accepted will not be required for damage beyond American Bridge/Fluor, a Joint Venture's control in accordance with the Contract including Section 5-1.08 "INSPECTION" of the Standard Specifications.

CONTRACT CHANGE ORDER

Change Requested by: Engineer


CCO: 382 Suppl. No. 0 Contract No. 04 - 0120F4 Road SF-80-13.2/13.9 FED. AID LOC.:

Consideration of a time adjustment will be deferred until completion of the work specified herein. Determination of a commensurate time adjustment will be made in accordance with Section 10-1.13, "PROGRESS SCHEDULE (CRITICAL PATH METHOD)" and Section 10-1.14, "TIME-RELATED OVERHEAD" of the Special Provisions, as well as Section 8-1.07, "LIQUIDATED DAMAGES", of the Standard Specifications.

Estimated Cost: Increase ☒ Decrease ☐ \$870,000.00

By reason of this order the time of completion will be adjusted as follows: Deferred


Submitted by

Signature 	Resident Engineer <i>For</i>	Darryl Schram, Senior T.E.	Date 7-8-14
---	---------------------------------	----------------------------	-------------

Approval Recommended by

Signature 	Supervising Transportation Engineer	William Casey, Supervising T.E.	Date 7-8-14
---	-------------------------------------	---------------------------------	-------------

Engineer Approval by

Signature 	Supervising Transportation Engineer	William Casey, Supervising T.E.	Date 7-28-14
---	-------------------------------------	---------------------------------	--------------

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by

Signature 	(Print name and title) BRIAN A. PETERSEN - PROJECT DIRECTOR	Date 25 JUL 14
---	--	----------------