

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 10/22/2014 Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
			FED. NO. No	
CCO#: 385	SUPPLEMENT#: 0	Category Code: CXPX	CONTINGENCY BALANCE (incl. this change) \$24,863,024.86	
COST: (\$24,034.00) INCREASE <input type="checkbox"/> DECREASE <input checked="" type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Reconstruct Chain Link Fence and Gates			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 630 Day(s)	Percentage Time Adjusted: (including this change) 25 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 2

THIS CHANGE ORDER PROVIDES FOR:

Eliminate Bid Item 22: Reconstruct Chain Link Fence (Type CL-2.4 Black Vinyl-Clad) with Barbed Wired Extension Arms and Bid Item 23: Reconstruct Chain Link Gate (Type CL-2.4 Black Vinyl-Clad with Barbed Wired Extension Arms. Remove existing chain link fence and gates at Piers W2E and W2W.


At the request of Resident Engineer (Bill Howe) of the Yerba Buena Island Transition Span (YBITS) 2 project, the chain link fence and gates at Piers W2E and W2W will not be reinstalled under the SAS contract. The YBITS 2 project (Contract 04-0120T4) is working in the area and the chain link fence and gates would impede their access. The Department will issue a change order under the YBITS 2 contract to reinstall the chain link fence and gate.

Chain link fence and gates were originally installed at Pier W2 by a different project. The Contractor removed the fence and gates at Pier W2 when their work operations began. The unit price for Bid Items 22 and 23 includes compensation for removing the fence and gates, disposing of excess material, and reinstalling after work in the area is complete. However since the fence will not be reinstalled under this project, the Contractor will be compensated for costs incurred to remove the fence and gates.

This change order has a credit of (\$28,100.00) decrease in bid items and an adjustment of \$4,066.00 lump sum for a total credit of (\$24,034.00), which can be returned to the contingency fund.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising T.E.) and Rich Foley (HQ Oversight).

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer: William Casey, Sup TE	Date	8/7/14	THIS REQUEST		
Bridge Engineer:	Date		ITEMS	(\$28,100.00)	TOTAL TO DATE (\$28,100.00)
Project Engineer:	Date		FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:	Date		AGREED PRICE	\$0.00	\$0.00
FHWA Rep.:	Date		ADJUSTMENT	\$4,066.00	\$4,066.00
Environmental:	Date		TOTAL	(\$24,034.00)	(\$24,034.00)
Other (specify): HQ, Rich Foley	Date	8/8/14	FEDERAL PARTICIPATION		
Other (specify):	Date		<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:	Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:	Date		FEDERAL FUNDING SOURCE PERCENT		
			10/22/14		