

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 10/27/2014 Page 1 of 2

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
FED. NO. No				
CCO#: 389	SUPPLEMENT#: 0	Category Code: CXXX	CONTINGENCY BALANCE (incl. this change) \$24,713,024.86	
COST: \$150,000.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Extend Temporary Facilities			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 630 Day(s)	Percentage Time Adjusted: (including this change) 25 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 2

THIS CHANGE ORDER PROVIDES FOR:

As directed by the Engineer, furnish, install, operate, maintain, and demobilize temporary facilities, including all related mechanical, electrical, water, sanitary, telecommunications, furniture and other such items until the extended contract completion date of December 31, 2014 established in Contract Change Order (CCO) 386.

The Department presented CCO 376 "PWS Anchor Plate Tolerance Modifications" to the Contractor in a meeting on April 3, 2014 and CCO 379 "Traveler Rail Gap Modifications" through Request for Information (RFI) Nos. 3604 R0 and 3604 R1. It was requested that American Bridge/Fluor, a Joint Venture (ABFJV) consider performing the work. It was also requested that schedule and cost be provided to the Department since the contract completion date of August 24, 2014 was near. On April 22, 2014, ABFJV provided a schedule showing the work associated with CCO 376 and CCO 379 would extend the project completion date to the end of December 2014. ABFJV noted that they would be willing to perform the extra work only if a time extension is granted.

On May 15, 2014, at a meeting with the Toll Bridge Project Oversight Committee (TBPOC) and ABFJV principals, the TBPOC decided to have ABFJV perform the additional work and extend the Contract completion date to December 31, 2014. During the executive session of the June 4, 2014 TBPOC meeting, the Department was directed to proceed with CCO 386 "Time Related Overhead Post 8-24-14" which provided the time extension as agreed to on May 15, 2014 for the additional work.

Extending the contract completion date will result in additional costs to provide temporary office facilities for use by the Department's and Contractor's project staff. CCO 14 "Pier 7 Campus (Additional Facilities)" provided for set-up and maintenance of temporary facilities until August 24, 2014. This change order (CCO 389) will provide for the remainder of the expected cost to maintain temporary facilities until December 31, 2014 and to demobilize the facilities when the project completes.

The total cost of this change order is \$150,000.00 force account, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

The change order was submitted to the Contractor for signature on September 23, 2014 and was returned unsigned on September 24, 2014. The Contractor has stated that they will not sign the change order without deferred time. Deferred time is not warranted since this change order will not delay project completion. This change order will be processed unilaterally since the Contractor will not sign it and the Department cannot issue the change order with deferred time.

This change order has concurrence from William Casey (Supervising TE) and Rich Foley (HQ Oversight).

CONTRACT CHANGE ORDER MEMORANDUM

EA: 0120F4 CCO: 389 - 0

DATE: 10/27/2014 Page 2 of 2

CONCURRED BY:			ESTIMATE OF COST										
Construction Engineer:	William Casey, Sup TE	Date 9/16/14	THIS REQUEST										
Bridge Engineer:		Date	ITEMS	\$0.00	TOTAL TO DATE \$0.00								
Project Engineer:		Date	FORCE ACCOUNT	\$150,000.00	\$150,000.00								
Project Manager:		Date	AGREED PRICE	\$0.00	\$0.00								
FHWA Rep.:		Date	ADJUSTMENT	\$0.00	\$0.00								
Environmental:		Date	TOTAL	\$150,000.00	\$150,000.00								
Other (specify):	HQ, Rich Foley	Date 9/18/14	FEDERAL PARTICIPATION										
Other (specify):		Date	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING										
District Prior Approval By:		Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)										
HQ (Issue Approve) By:		Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS										
Resident Engineer's Signature:		Date	<table border="1"> <thead> <tr> <th>FEDERAL FUNDING SOURCE</th> <th>PERCENT</th> </tr> </thead> <tbody> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> </tbody> </table>			FEDERAL FUNDING SOURCE	PERCENT						
FEDERAL FUNDING SOURCE	PERCENT												

[Signature] 10-28-14