

*MSJ*

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 763
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 973
Form HC-10A (Rev. 6/80)	04-0120F4	Date	1/14/2009

Weather: Cool (AM), Mild and Clear (PM)

Inspectors Hours Start 0630 Stop 1700

Shift Hours Start 0630 Stop 1700

ASSISTANT STRUCTURE REP.  
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO. 8											REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	Name	Contractor
		Traylor Dutra											

**Description of Operation:**

**Erect Temporary Towers: TTFN Pile Splicing and TTFS Pile Cutoff**

**Field Operations:**

Thanh Le is in the field this morning and will have the diary for the operations.

Traylor Dutra is continuing to splice weld the battered piles of the North node of Tower F as well as cutting off the piles on the South node of Tower F. At the end of the day yesterday it appeared that the remaining piles to cut off were the six – 42” piles on the East and West sides of the frame. Robert Utley is still making the wood caps for the cutoff piles per CCO #13.

The cover passes were finished on pile F101 by the end of the day and enough weld material was placed in the splice of F109 by the end of the day for them to release the crane from the pile. They plan to finish splice welding F109 tomorrow morning. They also still plan to vibrate and diesel drive F101, F104, and F112 tomorrow with the PDA monitors on site.

Piles F104 and F112 both U/T'd and accepted.

**CHANGE ORDER WORK:** Robert Utley fabricated the plywood and 2"x4" pile caps to prevent birds from flying down into the piles. He performed this most of the day.

**Office Work:**

- \*Organized submittals, transmittals, and RFI's for the Temporary Towers.
- \*Wrote and reviewed diaries


**Conversations:**

I spoke with Courtney Cacace about pile driving for the North node of Tower F this morning. She was verifying that pile driving will be on Thursday, January 15<sup>th</sup>. As long as things in the field go as planned, it will be Thursday.

OVERTIME: Accrued 2 hours of overtime covering the Contractors hours

**Inspector:**

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.