



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:29 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 196 Const Calendar Day: 294 Date: 25-Mar-2013 Monday
Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
Inspection Type: Continuous
Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:
Federal ID:
Location:
Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 46 12 PM 65 4PM 60
Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

Paint Cable System

03-25-13, Monday, Partly Cloudy, 45-64 F - Cable Suspender Rope Paint (North Main Span) & Separator Installation & Painting

* Saw METS-Rex & QC- Chris talking each other at NMS N62 area, Rex told me the status from Sunday operation. At the time, three painters: Jorge Diego, Daniel Duran & Manual Barrios were cleaning pump equipment and preparation work at N64 - N74 area.

* Two baskets on the air- at N58 & S56 area, Rex told me that Rick & another painter were doing prep work on separators for suspender ropes.

* At 09:10 AM, Rex & Bill Paderatz (Forman) went up to check suspender ropes Blue Gray painting done by yesterday at N62-N74 area. Samam was here talking about Saturday's painting operation.

* Rex told me after checking the Blue Gray paint, that N62 to N66 were OK, and SE rope on N68, SW rope on N68, SW rope on N70 , SE rope on N72 & SE rope on N74 had holidays needed to be re-paint.

* Forman Bill came to talk to us and suggested that CCC paint two coating of Gravel Gray on 4 ropes identified bad Blue Gray painting by Rex instead of Blue Gray than Gravel Gray painting, in this way painter can avoid changing pump paint twice. CT did not approve his suggestion.

* Bill informed Manual to paint Blue Gray on 4 bad ropes first then Gravel Gray on N62 – N66.

* After break, painters were ready for Blue Gray painting on SW rope for N68 & SE rope for N68, N72 & S74.

* At 11:15 AM, Mahmoud showed up, talked to him the field status.

* I left field after crew completed third coating of blue gray painting around 11:58 AM.

* Performed paperwork afternoon.

* No OT today 03-25-13.



Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 196

Date: 25-Mar-2013

Monday



METS - Rex & Forman Bill performed checking Blue Gray painting performed on yesterday



Early Shift, Painters performed cleaning & preparation work



Painter Rick performed separator preparation work at S56