



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 455 Const Calendar Day: 673 Date: 08-Apr-2014 Tuesday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 08:00 am 12:30 am Break: 07:30 Over Time: 01:00  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Cool, clear during night workt

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**  
 MEP staff meeting 0830-0900. Mechanical subcontractor coordination meeting 1000-1100. Sign ABF extra work sheets. Track progress of FWS CCO 339 work. Misc MEP paperwork and write diaries.

**CCO-339 Bid Item: 001 0-MPI-ELS.339 Modify Piping at PP128**  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:** Dispute  
**Bike Path Piping 001 0-MPI-ELS.339**  
 The FWS crew (Narciso Biagi, Tim Esquivel, Josh Johnson and Tom Colombo) arrived at Pier 7 at 2000 and began welding piping off-sets for the piping above the deck in their yard at Pier 7. The lane closure of the #5 lane of the EB bridge began at 2200 and the crew arrived at PP 128 at 2230, working on the laying out the piping and temporary hanger supports until the end of shift.  
 The crew determined that PS-6s where the piping was to go under the deck were installed in the wrong location. FWS/ABF submitted RFI proposing to move the piping diversion under the deck 250mm to the east.  
 The crew used three crew trucks, a 2.4 HP generator, a 200 volt welder, and small tools in performance of this operation.  
 Mobilization to and demobilization from the bridge will be paid under this CCO and not CCO 354.

**CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer**  
 F.W. SPENCER AND SON, INC

**Diary:** Dispute  
**Change of Character 001 0-FWS-ELS.354**  
 The tow behind port-a-potty and the light tower used in this night's operation will be paid as monthly rental

---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 455

Date: 08-Apr-2014

Tuesday

---

under CCO 354 change of character.

Mobilization and demobilization will be paid under CCO 339.