

State of California  
Business, Transportation and Housing Agency  
Department of Transportation

PROJECT BUSINESS MATTERS  
Extension Request – Contract Award  
Action Item

Prepared By:  
Robert L. Buckley  
Program Manager,  
Design and Local Programs  
(916) 654-3858

CTC Meeting: September 28-29, 2000

Agenda Item: 2.8b.(2)

*Original Signed By*  
\_\_\_\_\_  
W.J. EVANS, Deputy Director  
Finance  
September 1, 2000

**EXTENSION REQUEST**  
**CTC STIP GUIDELINES - RESOLUTION G-00-20**  
**SECTION 65 – TIMELY USE OF FUNDS**  
  
**LOCAL STREETS AND ROADS PROJECTS**  
**WAIVER 00-53**

**ISSUE**

Resolution G-00-20, *STIP Guidelines*, adopted by the California Transportation Commission (Commission) on July 19, 2000, stipulates that funds allocated for the construction phase of local grant projects are available for contract award for a period of 12 months from the date of allocation.

The projects listed on the attached chart totaling \$566,000 received an allocation for construction during the 1999-2000 fiscal year. The City of Red Bluff is requesting an extension to allow for sufficient reviews and to resolve outstanding issues. The regional transportation planning agency concurs.

**RECOMMENDATION**

The Department supports the requests.

**SUMMARY AND CONCLUSIONS**

The Commission allocated \$566,000 in Fiscal Year 1999-2000 for projects on the attached list. To date, the City of Red Bluff has been unable to award the contracts against the allocations. The attachment shows the details of the projects and the delays that resulted in the extension requests.

Attachment

**Time Extension – Contract Award Deadline  
Item 2.8b.(2) – Local Street and Road Projects**

Extension Request (# of months)	Applicant/ Project/ PPNO	Allocation Date Construction Phase	Amount Allocated (thousands)	Award Deadline	Local Agency Reason for Delay	Local Agency Extension Request	Caltrans Recommended Extension Date
6	City of Red Bluff  Jackson St., Brickyard Creek Bridge Replacement PPNO 2107	9/30/99	\$ 196	9/30/00	Additional field and technical work was required to resolve right-of-way issues pertaining to prescriptive rights, conflicting deeds and maps, and out-of-town and/or deceased property owners. These unforeseen delays combined with delays in agreement processing make it necessary for the City to request a 6-month extension.	3/30/01	3/30/01
6	City of Red Bluff  Jackson St., Reeds Creek Bridge Replacement PPNO 2106	9/30/99	\$ 304	9/30/00	Additional field and technical work was required to resolve right-of-way issues pertaining to prescriptive rights, conflicting deeds and maps, and out-of-town and/or deceased property owners. These unforeseen delays combined with delays in agreement processing make it necessary for the City to request a 6-month extension.	3/30/01	3/30/01
6	City of Red Bluff  Jackson St Rehab PPNO 2108	9/30/99	\$ 66	9/30/00	This project will be contracted and constructed with PPNOs 2106 and 2107 (see above requests for extension). The rehab is on Jackson Street between the Reeds Creek Bridge and the Brickyard Creek Bridge. The rehab is delayed due to the delays in the bridge projects, causing the City to request a 6-month extension.	3/30/01	3/30/01