I-580 Resurfacing Project
Two Week Construction Schedule
9/27/15 to 10/11/15

Activity	S 9/27	M 9/28	T 9/29	W 9/30	T 10/1	F 10/2	S 10/3	S 10/4	M 10/5	T 10/6	W 10/7	T 10/8	F 10/9	S 10/10	S 10/11
WESTBOUND															
Construct guardrail/barrier (various Locations)				X	X	X									
Drainage work (various locations)															
Electrical work (various locations)															
Traffic Striping															
AC Paving *				X[1]	X[1]	X[1]			X[2]	X[2]	X[2]	X[2]	X[2]		
AC Digout/pavement repair (various locations) *															
Grind existing lanes *															
EASTBOUND															
Construct guardrail/barrier (various Locations)			X	X	X	X			X	X	X	X	X		
Drainage work (various locations)															
Electrical work (various locations)															
Traffic Striping															
AC Paving *															
AC Digout/pavement repair (various locations) *															
Grind existing lanes *															

* Operations expected to generate high noise levels from 10:00 pm to 6:00 am for the dates shown.

No work

[1] Park Blvd to Harrison Ave

[2] Locations to be determined

Schedule is subject to change due to weather conditions and/or sequencing of work