STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
FORM HC-10

REPORT NO. 584-590
DATE: 10/23/05-10/29/05
S M T W T F S

RECEIVED
008563 JUL 18 06

04-0120E4 (E2/T1 Foundations)

04-SF-80-13.4, 13.8
ACBRIM-080-1(094)N

#584 Oct 23, 2005 Sun.

#585 Oct 24, 2005 Mon.

Continue reviewing SWPPP. It appears that some of the KFM personnel listed as responsible for this project are no longer here, i.e. Rich Westerhied.

#586 Oct 25, 2005 Tue.

Owners' meeting 8 a.m. The following items were discussed:

Coordination meeting – KFM requests having a meeting with Caltrans and CC Myers week of 11/705.

Field work – KFM plans to begin stairs and bubble curtain the week of 11/17/05.

SWPPP – KFM needs to update contact information.

Temporary power – KFM wants to route temporary overhead power from substation on YBI through the W2 site to T1. Need to investigate if their proposed alignment will interfere with contract 04-0120R4.

See agenda for more detail.

Discussed power layout with Dudley Wong and Tamer Reefat from contract 04-0120R4. KFM's layout will interfere with CC Myers work, especially during bridge demolition. CC Myers requested having a coordination meeting next week. I discussed this with Kirk Bergsrom. KFM's key personnel will not be available next week. They would like to meet the week after.

Discussed contract restart with Susan Burke. She said she would contact the various environmental agencies and notify them that work is going to resume.

#587 Oct 26, 2005 Wed.

Office work.

#588 Oct 27, 2005 Thu.

Safety meeting 8 a.m.

Meeting at 10 a.m. with KFM to discuss equipment utilization.

From Caltrans: Pedro Sanchez, Rafael Bolon, Rob Hartley and myself
From KFM: Dan Proctor and Rueben Zylstra
From BATA: Edwin Castillo and Gino Eaneli.

Reviewed KFM's equipment usage spreadsheet.

#589 Oct 28, 2005 Fri.

Reviewed KFM's equipment information.

#590 Oct 29, 2005 Sat.

Richard Duncan, P.E. District Representative