STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

JOB STAMP

04-0120F4 (SAS)

DC-CEM-4501 (OLD HC-0010 REV 11/92) 7541-3506-1

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 [X]
ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [ ]

REPORT NO.: 334 to 340	**DATE:** Week of August 08, 2010 **DAY:** Mon. thru Fri.
SHIFT: 07:00 to 15:30 hours	**TEMPERATURE:**
WEATHER:	

Sunday, August 08, 2010, 334:

- In China…worked on job issues, correspondence, CCO's, email, etc.
- Job status discussions with Karen Wang, Brian Petersen, etc.
- Job status discussion with ZPMC (Lu, Wu Yun, and Mr. Lee)
- 12:40 return flight to Oakland.

Worked 07:00 to 12:00 hours…5 hour day.

Monday, August 09, 2010, 335:

- In Oakland….worked on job issues, correspondence, CCO's, email, etc.
- 15:00 hours meeting with ABF to discuss 13/14 accelerated fabrication work and ZPMC's 7 points.

Worked 07:00 to 18:30 hours….11 hour day.

Tuesday, August 10, 2010, 336:

- In Oakland….worked on job issues, correspondence, CCO's, email, etc.
- 08:00 hours discussed fabrication schedule with Thomas Nilsson.
- 09:00 hours discussed ZPMC's east end acceleration and outstanding cost issues with ABF and ZPMC.
- 13:00 hours attended the PMT discussion with ABF and ZPMC regarding the east end acceleration and outstanding cost issues.

Worked 07:00 to 17:30 hours…10 hour day.

Wednesday, August 11, 2010, 337:

- In Oakland….worked on job issues, correspondence, CCO's, email, etc.
- 07:30 hours met with ABF, and METS to discuss final visual testing process.
- 08:00 hours met with ABF, METS, and ZPMC to discuss OBG fabrication issues.
- Discussed shop drawing and design issues with Ade Akinsanya.

Thursday, August 12, 2010, 338:

- In Oakland…worked on job issues, correspondence, CCO's, email, etc.
- Job status discussions with Brian Petersen, Karen Wang, Mazen Wahbeh, etc.
- Worked on revisions to the response to ABF/ZPMC's east end cost settlement and 13/14 acceleration proposal with Jon Tapping, Ken Terspstra, and Tony Anziano.
- 21:30 hours attended a conference call with Jon Tapping, Ken Terpstra, and Tony Anziano to discuss ABF/ZPMC's cost settlement and 13/14 acceleration proposal.

WILLIAM S. CASEY

'12 MAY-30 AM11:04 19810

RESIDENT ENGINEER

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

JOB STAMP

04-0120F4 (SAS)

DC-CEM-4501 (OLD HC-0010 REV 11/92) 7541-3506-1

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 [X]
ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [ ]

REPORT NO.: 334 to 340	**DATE:** Week of August 08, 2010 **DAY:** Mon. thru Fri.
SHIFT: 07:00 to 15:30 hours	**TEMPERATURE:**
WEATHER:	

Friday, August 13, 2010, 339:

- In Oakland….worked on job issues, correspondence, CCO's, email, etc.
- 09:00 hours met with ABF to discuss ZPMC's east end acceleration fabrication package.
- 10:00 hours and 12:30 hours met with ABF, ZPMC, CTC, and BATA to discuss the east end acceleration fabrication package.
- Job status discussion with Tony Anziano, Ken Terpstra, Brian Petersen, etc.

WILLIAM S. CASEY — RESIDENT ENGINEER