STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

NOTICE OF POTENTIAL CLAIM

CEM-6201 (REV 3/2001)

FOR STATE USE ONLY

TO	CONTRACT NUMBER	DATE
Douglas Coe, P.E. (resident engineer)	04-012024	3 December 2003

This is a Notice of Potential Claim for additional compensation under the provisions of Section 9-1.04 of the ***Standard Specifications.*** **The act of the engineer, or his/her failure to act, or the event, thing, occurrence, or other cause giving rise to the potential claim occurred on** DATE 10 July 2003

The particular circumstances of this potential claim are described in detail as follows:

The State directed KFM to modify the vertical profile of one of the rib tendons of precast segment E12E-9E to avoid reinforcing steel congestion. This profile adjustment resulted in a tight radius that prevented KFM from pushing the tendon through the duct following casting. It was necessary to chip the concrete, reinstall the duct and pour the area back to allow tendon installation. This additional work delayed the progress of casting bed #1.

The reasons for which I believe additional compensation may be due are:

The State directed the change in the rib tendon profile that caused KFM to incur additional cost and delay. This direction was a result of KFM's inability to install the duct due to conflicts.

The nature of the costs involved and the amount of the potential claim are described as follows:
(If accurate cost figures are not available, provide an estimate, or describe the types of expenses involved.)

The total amount may exceed $1,000,000. Direct costs include labor, equipment, small tools/supplies and permanent materials. Indirect costs include delay to the entire project.

The undersigned originator (Contractor or Subcontractor as appropriate) certifies that the above statements are made in full cognizance of the California False Claims Act, Government Code sections 12650-12655. The undersigned further understands and agrees that this potential claim to be further considered unless resolved, must be restated as a claim in response to the states proposed final estimate in accordance with Section 9-1.07B of the Standard Specifications.

SUBCONTRACTOR or CONTRACTOR
(Circle one)

(Authorized Representative)

For subcontractor notice of potential claim

This notice of potential claim is acknowledged and forwarded by

PRIME CONTRACTOR

(Authorized Representative)

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 263-2041 or TDD (916) 263-2044 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

CEM6201