C.C. MYERS, INC.

An Equal Opportunity / Affirmative Action Employer

3286 FITZGERALD ROAD
RANCHO CORDOVA, CA 95742
916-635-9370
FAX 916-635-1527

LETTER OF TRANSMITTAL

Document No: 215-STT.00607	
Dated Mar 06 2006	**Job No.:** 215
Attention: Mr. Mahantesh Anigol	
Re: 04-0120R4	
Temporary Bypass Structure	

To: State of California
Department of Transportation
333 Burma Road
Oakland CA 94607

Subject: NOPC # 17 Part B

We are sending you: ☑ Attached ☐ Via Fax

☐ Drawing ☐ Plans ☐ Prog. Pmt
☐ Samples ☐ Certificates of compliance ☐ Calculations
☐ Payroll ☐ Specs ☑ Copy of Letter
☐ Change Order ☐ Schedule ☐ Invoice

Copies	Item	Date	Description
1	01	Mar 06 2006	NOPC #17 Part B

These are transmitted as checked below:

☑ For Approval ☐ For Review/comment ☐ Return For Correction
☐ For Your Use ☐ As Requested ☐ For Information

Remarks:

Copy To: Robert Coupe, Main Office

File: 215-9917

Signed: A. Chan
Andy Chan
Project Engineer

3286 Fitzgerald Road, Rancho Cordova, CA 95742, Tel No. 916-635-9370 Fax No. 916-635-1527

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

SUPPLEMENTAL NOTICE OF POTENTIAL CLAIM

CEM-6201B (NEW 9/2002)

FOR STATE USE ONLY		
Received by:	(For Resident Engineer)	Date:

To	CONTRACT NUMBER	DATE	IDENTIFICATION NUMBER
Mahantesh Anigol (resident engineer)	04-0120R4	March 2, 2006	17 Page 1 of 2

This is a Supplemental Notice of Potential Claim for additional compensation submitted as required under the provisions of Section 9-1.04 "Notice of Potential Claim" of the Standard Specifications. The act of the Engineer, or his/her failure to act, or the event, thing, occurrence, or other cause giving rise to the potential claim occurred on:

February 21, 2006

The particular nature and circumstances of this potential claim are described in detail as follows:

Over the weekend of December 31, 2005 through January 1, 2006, the project site experienced a significant storm event that caused flooding and damage throughout Northern California. This extraordinary storm caused damage to the slope between Southgate Road and the old USCG Access Road.

The basis of this potential claim including all relevant contract provisions are listed as follows:

The project completion date, considering the temporary suspension under Contract Change Order No. 14 was to be October 27, 2005. However, due to subsequent temporary project suspensions, the completion date is now projected to be June 28, 2007. As such, without these subsequent suspensions, the project would have been complete and we would not have been on site during the above referenced storm event.

With our letters 215-STL.00220 and 215-STL.00226, we requested that the State issue a Contract Change Order to compensate us for all costs associated with the clean up, repair and restoration of the damage that occurred due to this storm event. Our request was denied via State letters 05.03.01-000652 and 05.03.01-000679. We therefore submit this Notice of Potential Claim.

The estimated dollar cost of the potential claim including a description of how the estimate was derived and an itemized breakdown of the individual costs are attached hereto.

The work performed to date has been to clean up the material and mess caused by the slip out. This cost is approximately $17,000. The cost of the restoration work cannot be determined at this time.

A time impact analysis of the disputed disruption has been performed and is attached hereto. The affect on the scheduled project completion date is as follows:

A time impact cannot yet be performed as some or all of the work within the scope of this potential claim is not complete. A time impact analysis can be performed once the work is completed to demonstrate any delays that actually occur as a result of this matter.

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

SUPPLEMENTAL NOTICE OF POTENTIAL CLAIM

CEM-6201B (NEW 9/2002)

FOR STATE USE ONLY		
Received by:	(For Resident Engineer)	Date:

To	CONTRACT NUMBER	DATE	IDENTIFICATION NUMBER
Mahantesh Anigol (resident engineer)	**04-0120R4**	**March 2, 2006**	**17** **Page 2 of 2**

The undersigned originator (Contractor or Subcontractor as appropriate) certifies that the above statements and attached documents are made in full cognizance of the California False Claims Act, Government Code Sections 12650-12655. The undersigned further understands and agrees that this potential claim to be further considered, unless resolved, must fully conform to the requirements in Section 9-1.04 of the Standard Specifications and must be restated as a claim in the Contractors written statement of claims in conformance with Section 9-1.07B of the Standard Specifications.

C. C. Myers, Inc.

SUBCONTRACTOR or CONTRACTOR

(Circle One)

(Authorized Representative)

For subcontractor notice of potential claim

This notice of potential claim in acknowledged, certified and forwarded by

PRIME CONTRACTOR

(Authorized Representative)

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814