STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 6/12/2006

TO: PETER SIEGENTHALER / Gary Pursell	FILE: E.A. 04 - 0120F4
FROM: Gary Pursell	CO-RTE-PM SF-80-13.2/13.9
	FED. NO.
CCO#: 17 SUPPLEMENT#: 0 Category Code: AWZZ	CONTINGENCY BALANCE (incl. this change) $148,610,190.00
COST: $150,000.00 INCREASE ☑ DECREASE ☐	HEADQUARTERS APPROVAL REQUIRED? ☐ YES ☑ NO
SUPPLEMENTAL FUNDS PROVIDED: $107,600.00	IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? ☑ YES ☐ NO
CCO DESCRIPTION: Computer Software, Equipment, & Support	**PROJECT DESCRIPTION:** CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE

LOCATION: IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL EAST PORTAL

THIS CHANGE ORDER PROVIDES FOR:

Providing additional hardware, software, software licenses, CPM training, and software customization not included in Section 10-1.20, "Document Management System," Section 10-1.16, "Working Drawing Campus," and Section 10-1.14, "Progress Schedule (Critical Path Method)," of the Contract Special Provisions.

Additional hardware, software, software licenses, CPM training, and software customization are required to properly support and implement contract required software. This work is anticipated in Section 10-1.20, "Document Management System," of the Contract Special Provisions.

This work is not covered by any contract items. Therefore, payment for this work will be at Extra Work at Force Account for an estimated cost of $150,000.00, which can be financed from the contingency fund and supplemental funds of which $107,600.00 were allotted for this work.

Estimated cost of Extra Work at Force Account $150,000.00

Authority to Proceed was issued on 5/26/2006.

No adjustment of contract time is warranted, as this change does not affect the controlling operation.

CONCURRED BY:

Construction Engineer:	Gary Pursell	Date6/12/2006
Bridge Engineer:		Date
FHWA Representative:		Date
Project Engineer:		Date
Other (specify):		Date
		Date
		Date
District Prior Approval By:		Date
HQ (Issue Approve) By:		Date
Resident Engineer's Signature:	Gary Pursell	Date 6/12/06

ESTIMATE OF COST

	THIS REQUEST	TOTAL TO DATE
ITEMS	$0.00	$0.00
FORCE ACCOUNT	$150,000.00	$150,000.00
AGREED PRICE	$0.00	$0.00
ADJUSTMENT	$0.00	$0.00
TOTAL	$150,000.00	$150,000.00

FEDERAL PARTICIPATION

☐ PARTICIPATING ☐ PARTICIPATING IN PART ☑ NONE
☐ NON-PARTICIPATING (MAINTENANCE) ☐ NON-PARTICIPATING

FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)
☐ CCO FUNDED PER CONTRACT ☐ CCO FUNDED AS FOLLOWS

FEDERAL FUNDING SOURCE	PERCENT