STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 1/25/2011 Page 1 of 1

TO: Pete Siegenthaler, Prin TE /	FILE: E.A. 04 - 0120F4
FROM: Kannu Balan, Senior TE	CO-RTE-PM SF-80-13.2/13.9 FED. NO.
CCO#: 166 SUPPLEMENT#: 1 Category Code: CHGA	CONTINGENCY BALANCE (incl. this change) $176,086,790.81
COST: $45,000.00 INCREASE ☑ DECREASE ☐	HEADQUARTERS APPROVAL REQUIRED? ☐ YES ☑ NO
SUPPLEMENTAL FUNDS PROVIDED: $0.00	IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? ☑ YES ☐ NO
CCO DESCRIPTION: Additional Funds E2 Bearing Survey	**PROJECT DESCRIPTION:** CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE

Original Contract Time:	Time Adj. This Change:	Previously Approved CCO Time Adjustments:	Percentage Time Adjusted: (including this change)	Total # of Unreconciled Deferred Time CCO(s): (including this change)
2490 Day(s)	0 Day(s)	501 Day(s)	20 %	3

THIS CHANGE ORDER PROVIDES FOR:

Providing additional funds for performing necessary survey at Pier E2 for bearings and shear keys, as directed by the Engineer.

During erection, bearings and shear keys will need to be adjusted to meet global tolerance requirements. This survey will verify the adjustability of the bearings and shear keys. CCO 166S0 was issued for $150,000.00 and CCO 166S1 will be issued to cover the remainder of the expected cost.

This work will be paid as extra work at force account and the Department estimates it to total $45,000.00, which can be financed from the contingency fund. The cumulative total of CCO 166S0 and CCO 166S1 is $195,000.00.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from Peter Siegenthaler (Principal TE), William Casey (Structures Rep.), and Wenyi Long (Design Oversight).

CONCURRED BY:			
Construction Engineer:	PCE, Pete Siegenthaler, Prin TE	Date	8/31/10
Bridge Engineer:	Struct Rep, Bill Casey, Sup BE	Date	8/30/10
Project Engineer:	CT Oversight, Wenyi Long, P.E.	Date	8/31/10
Project Manager:		Date	
FHWA Rep.:		Date	
Environmental:		Date	
Other (specify):		Date	
Other (specify):		Date	
District Prior Approval By:		Date	
HQ (Issue Approve) By:		Date	
Resident Engineer's Signature:	Kannu Balan	Date	1-25-11

ESTIMATE OF COST

	THIS REQUEST	TOTAL TO DATE
ITEMS	$0.00	$0.00
FORCE ACCOUNT	$45,000.00	$195,000.00
AGREED PRICE	$0.00	$0.00
ADJUSTMENT	$0.00	$0.00
TOTAL	$45,000.00	$195,000.00

FEDERAL PARTICIPATION

☐ PARTICIPATING ☐ PARTICIPATING IN PART ☑ NONE
☐ NON-PARTICIPATING (MAINTENANCE) ☐ NON-PARTICIPATING

FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)
☐ CCO FUNDED PER CONTRACT ☐ CCO FUNDED AS FOLLOWS

FEDERAL FUNDING SOURCE	PERCENT

ADA Notice: For individuals with sensory disabilities, this document is available in alternate formats. For information call: (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.