STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

CONTRACT CHANGE ORDER

Change Requested by: Engineer

CCO: 208 **Suppl. No. 1** **Contract No. 04 – 0120F4** **Road** SF-80-13.2/13.9 **FED. AID LOC.:**

To: **AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE**

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. ***NOTE: This change order is not effective until approved by the Engineer.***

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Adjustment of Compensation at Lump Sum:

This change order shall close the deferred time element of Contract Change Order (CCO) 208 S0 "Hinge K Related Issues."

A determination of the delay in completion of the contract due to the work specified by CCO 208 S0 has been made in accordance with the Special Provisions Sections 10-1.13 "Progress Schedule (Critical Path Method)" and 10-1.14 "Time-Related Overhead" and Standard Specifications Section 8-1.07 "Liquidated Damages." CCO 208 S0 affected the completion of the project for zero working days.

There shall be no cost or credit to the State by reason of this change.

Adjustment of Compensation at Lump Sum..... $0.00

Estimated Cost: Increase ☐ Decrease ☐ $0.00

By reason of this order the time of completion will be adjusted as follows: 0 Days

Submitted by

Signature [signature] **Resident Engineer** Darryl Schram, Senior T.E. **Date** 9/10/13

Approval Recommended by

Signature [signature] **Supervising Transportation Engineer** William Casey, Supervising T.E. **Date** 9-10-13

Engineer Approval by

Signature [signature] **Supervising Transportation Engineer** William Casey, Supervising T.E. **Date** 2-14-14

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by

Signature [signature] (Print name and title) BRIAN A. PETERSEN - PROJECT DIRECTOR **Date** 05 FEB 14