STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 11/8/2012 Page 1 of 1

TO: Tony Anziano, Program Manager /	FILE: E.A. 04 - 0120F4
FROM: Darryl Schram, Senior TE	CO-RTE-PM SF-80-13.2/13.9
	FED. NO.
CCO#: 244 SUPPLEMENT#: 0 Category Code: CHPT	CONTINGENCY BALANCE (incl. this change): $99,897,592.27
COST: $372,926.00 INCREASE ☑ DECREASE ☐	HEADQUARTERS APPROVAL REQUIRED? ☑ YES ☐ NO
SUPPLEMENTAL FUNDS PROVIDED: $0.00	IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? ☑ YES ☐ NO
CCO DESCRIPTION: OBG and Crossbeam Sealing	**PROJECT DESCRIPTION:** CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE

Original Contract Time:	Time Adj. This Change:	Previously Approved CCO Time Adjustments:	Percentage Time Adjusted: (including this change)	Total # of Unreconciled Deferred Time CCO(s): (including this change)
2490 Day(s)	0 Day(s)	501 Day(s)	20 %	3

THIS CHANGE ORDER PROVIDES FOR:

Adding weep holes and revising sealing details in the Orthotropic Box Girder (OBG) and crossbeams.

Water is entering and ponding in the interior of the OBG and crossbeams. To prevent corrosion of the bridge interior, water intrusion and ponding must be reduced and/or eliminated. This change order improves the OBG and crossbeam sealing details, which will reduce and/or eliminate water intrusion.

This work is not covered by any contract items. Therefore, payment for the Extra Work will be a Lump Sum of $372,926.00, which can be financed from the contingency fund. A detailed cost analysis is on file.

This Change Order modifies Bid Item 51 - Erect Structural Steel.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Ken Terpstra (Project Manager), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), Larry Salhaney (HQ), and Jing Chen (District Design).

CONCURRED BY:			
Construction Engineer:	William Casey, Sup TE	Date	5/4/12
Bridge Engineer:	CT Oversight, Wenyi Long, P.E.	Date	5/29/12
Project Engineer:	District Design, Jing Chen	Date	5/9/12
Project Manager:	Proj Manager, Ken Terpstra	Date	5/7/12
FHWA Rep.:		Date	
Environmental:		Date	
Other (specify):	HQ, Rich Foley	Date	5/7/12
Other (specify):	Struct. Maint, Lina Ellis	Date	5/3/12
District Prior Approval By:	HQ, Larry Salhaney	Date	5/7/12
HQ (Issue Approve) By:		Date	
Resident Engineer's Signature:		Date	11/27/12

ESTIMATE OF COST

	THIS REQUEST	TOTAL TO DATE
ITEMS	$0.00	$0.00
FORCE ACCOUNT	$0.00	$0.00
AGREED PRICE	$0.00	$0.00
ADJUSTMENT	$372,926.00	$372,926.00
TOTAL	$372,926.00	$372,926.00

FEDERAL PARTICIPATION

☐ PARTICIPATING ☐ PARTICIPATING IN PART ☑ NONE
☐ NON-PARTICIPATING (MAINTENANCE) ☐ NON-PARTICIPATING

FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)
☐ CCO FUNDED PER CONTRACT ☐ CCO FUNDED AS FOLLOWS

FEDERAL FUNDING SOURCE	PERCENT

ADA Notice: For individuals with sensory disabilities, this document is available in alternate formats. For information call: (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.