STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 [ ]

SAS

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

JOB STAMP

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.: **942 to 946**	DATE: **10/16 to 10/20/06** M T W T F S S (Circle Day)
SHIFT HOUR: START; **07:00** STOP; **15:30**	TEMPERATURE: MIN; **NA** MAX; **NA**

WEATHER: **(NA – See Weakly Statement of Working Days)**

Monday: a) EA 0120J4 (Storm Water Project)
- Continue filing of old documents
- Continue working on WSWDs pending from 6/2/06 through 10/13/06
- Discussions with Paul to understand the activities to be done me during his trip

Tuesday: a) EA 0120J4 (Storm Water Project)
- Filing of old documents
- Finishing up with pending WSWDs to get RE's signatures, prepare transmittals and get ready to mail to the contractors.
- Field trip with Paul to review SWPPP and other activities
- Worked on Pay Estimates

b) EA 0120F4 (SAS Project)
- Review Project Plans and Field Office Engineer Procedure Guide

Wednesday: a) 0120J4 (Storm Water Project)
- Weekly Progress Meeting with the contractor, DCI
- Continued filing of documents
- Ongoing work on WSWDs
- Under direction from Richard, start looking at Inspector's daily diaries to figure how much of the 42 days delay figured by DCI really belongs to Caltrans. (regarding activity 3XAPC3000)

b) 0120F4 (SAS Project)
- Review Project Plans and Field Office Engineer Procedure Guide

Thursday: a) 0120J4 (Storm Water Project)
- Safety Tailgate Meeting
- Continue looking at the diaries, regarding the activity 3XAPS3000. Made copies of diaries from July 2006 to date. Made an attempt at a spreadsheet to tabulate the results and had a meeting with Rob Hartley, Richard Duncan and Darryl walked in. Eventually decision was to try to figure out as to how much DIP could have been laid out in a day without field problems. Help of inspectors is sought to point out which day or days were such.

Friday: a) 0120J4 (Storm Water Project)
- Ongoing filing and updating WSWDs
- Regarding activity 3XAPS3000, described above, Behzad is off today and Richard requested GEZ to see if he can help.

b) 0120F4 (SAS Project)
- Review Project Plans and Field Office Engineer Procedure Guide
- Submitted training request for IEWB processing for 11/14/06

SIGNATURE (Gurcharan Singh) 06 NOV-10 #000536	TITLE **TE Civil, SAS**