Job Stamp
04-0120F4
04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Resident Engineer (Field) DAILY REPORT

Report No. 45. GP-23

Date: Week of November 6, 2006

Monday, November 6, 2006

Morning meeting w/ Tony, Ken, Mark, Rick, to discuss logistics and support for staff to be assigned in Shanghai.

Tuesday, November 7, 2006

Provided project briefing for project a monthly coordination meeting this morning.

Attended weekly 10 am Mechanical/Electrical RFI meeting this am.

Worked on response letter to the contractor's proposed CRIP concepts.

Wednesday, November 8, 2006

Pete's 7 am manager meeting cancelled today.

Receive HQ "not authorized" determination from HQ Construction regarding CCO 11.

At weekly Project Coordination Meeting with ABF we received an overview of ABF's needs for space and the associated schedule related to work on YBI at W2.

Met with Parsons Brinkerhoff (PB) executives regarding the need for improvements in PB's role with Construction Support of the project, and in particular relative to RFI & Submittal Review.

Thursday, November 9, 2006

Attended Electrical/Mechanical RFI Review Meetings today

Sent reply to CRIP concepts and response to Submittal 10.

Friday, November 10, 2006

Holiday

TEC.D *07 JAN-17 #000716