Job Stamp
04-0120F4
04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Resident Engineer (Field) DAILY REPORT

Report No. 45. GP-26

Date: Week of November 27, 2006

Monday, November 27, 2006

Drafted additional language for CCO 11 to "limit liability" per the request of HQ Const.
Caught up on backlog of email.
Signed last two week's WSWD's.

Attended meeting with ABF, CT & TYLin to provide draft comments regarding Submittal 17, Deck Preliminary Erection Plan, prior to issuing formal comments.

Tuesday, November 28, 2006

Contacted Ken Brown, Structures Maintenance Engineer, regarding a representative to participate in the resolution of electrical/mechanical issues. Ken suggested that Alan Chow would be the Str. Maint. contact at this point.

Attended Electrical/Mechanical RFI Meeting at 10am

Wednesday, November 29, 2006

Attended Pete's weekly staff meeting at 7am.

Attended CT/ABF project coordination meeting. Invited Marwan Nader to attend in the future at his discretion.

Met with Alice Ghiridelli to discuss project staff resource needs and skill sets.

Thursday, November 30, 2006

Attended bi-weekly safety tailgate meeting with topic being crane safety.

Attended first hour of temporary tower seismic design criteria meeting with ABF and their design consultant.

Attended CCO status review meeting, with ABF also in attendance.

Finalized and sent notification letters to two DRB members, 1) Norman Anderson who is the State selected member and 2) Warren Bullock who is the Contractor selected member.

Attended RFI/submittal review meeting which was held at ABF's office this afternoon.

Attended YBI/contractor coordination meeting held this afternoon. Contractor and State representatives from SAS, S-S Detour & Skyway projects attended. Most significant concern was the availability of parking for workers.

Friday, December 1, 2006

Annual Leave.

Reviewed and provided final edits for Submittal 17 response/approval letter, which was transmitted today.

TEC.D '07 JAN-17 #000719