Job Stamp
04-0120F4
04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Gary Pursell's

Resident Engineer (Field) DAILY REPORT

Report No. 45. GP-91

Date: Week of February 25, 2008

Monday, February 25, 2008

Attended briefing hosted by ABF for the US Coast Guard, represented by Carl Hausser. The briefing was to provide an overview of ABFs upcoming plans for marine based work, and to obtain feedback from the USCG what was required for notifications, approvals, etc.

Due to schedule conflicts,Team China teleconference postponed till tomorrow.

Tuesday, February 26, 2008

Met with Mike Shaaf, TRS, regarding schedule contract issues and staffing.

Met with Lou Wehar regarding Carpenter wage rate issue. I also discussed the issue with Angela Shell who provided an update and perspective of the Department's view of the issue.

At twice-weekly team china teleconference at 2:30pm, we discussed the lack of certain data and information to properly assess the acceptability of the u-rib to deck plate fabrication.

Wednesday, February 27, 2008

At small core group meeting, we discussed:

- NCR Process and PMIV based monitoring system we are about to implement. ABF requested a presentation/meeting on the NCR process.
- ABF's plans to begin Marine Mobilization next week starting with the Engineer's boat.
- Requirement for a Mechanical Engineer stamp on traveler drawings.
- DVBE requirements related to crew and engineer boat.

Met with Mike Flowers, Lou Wehar and Steve Buschmeyer to discuss the wage rate issue regarding minimum base pay for Carpenter (pile drivers). Explained CT unlikely to send a letter to DIR, but a CT & DIR attorney will discuss.

Met with Mike Flowers to express our concern over the lack of information at ZPMC to enable the Department to evaluate the acceptability of the U-rip/deck plate fabrication underway.

Thursday, February 28, 2008

Met with Brian Maroney regarding NOPC 5, Cable/OBG interference.

Mike Flowers, Brian Petersen, Rick and I held teleconference with Pete Siegenthaler in China to discuss communication issues and dissemination of information related to fabrication of u-ribs.

Friday, February 29, 2008

Attended project coordination meeting at CCM's office on YBI. After the meeting, I reviewed the work underway at W2 and temporary tower A & B foundations wiith Brian Petersen and Mike Forner.

Gary Pursell
Resident Engineer, SAS Bridge

REC'D '08 APR-23 #004328