Job Stamp
04-0120F4
04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Gary Pursell's

Resident Engineer (Field) DAILY REPORT

Report No. 45. GP-92

Date: Week of March 3, 2008

Monday, March 3, 2008

Team China teleconference postponed till tomorrow.

Provided tour and site visit of work on YBI with Ed Kernahan, Boyce, and Richard.

Tuesday, March 4, 2008

Attended meeting hosted by Enviro, Amy, and Tony Anziano to assess recent concerns being expressed by resource agencies, NMFS and BCDC.

Attended meeting with Marwan and Brian Maroney to assess engineering requirements for the Traveler Rail system.

Met with Mike Shaaf and John Haynes, TRS, regarding schedule contract issues and staffing.

Wednesday, March 5, 2008

At large core group meeting, we discussed:

- PIO activities inc. tours and media activity.
- General status and progress of the work, including marine mobilization, fabrication, temp towers, shear leg barge, and cable system.
- Toured the activity on Pier 7, i.e., barge preparation for cranes, Temp Tower D driving frame, Engineers Boat, etc.

Provided tour of work at W2 for the TBPOC, PMT, their staff, and various other attendees a group of 20 or so people. We took the elevator to review the work in progress on the W2 cap beam.

Unable to attend bi-weekly CCO meeting.

Held teleconference with Candraft-Tensor, Walter Gaddi and John Cooper, regarding costing and impacts of CCO 19.

Trish Stoops provided a briefing on her recent trip to Shanghai to review the fabrication schedule. I could not attend due to conflict.

Thursday, March 6, 2008

Bi-weekly safety meeting this morning followed by all-staff meeting.

Had several phone conversations today with Pat Hassett & John Cooper, regarding the basis for an adjustment of compensation on CCO 19. Also, met with Sam Choy, ABF, on same subject. It appears we have reached an agreement, in concept, on determining the adj of comp. due to eliminating some of the requirements for an engineer's review and stamp.

Marwan and I participated in the 3pm Team China teleconference with Pete and Jason.

REC'D '08 APR-23 #004329

Friday, March 7, 2008

Provided presentation to ABF on the NCR process and the system being put into place into PMIV to manage and obtain reports on the status of NCR's.

Gary Pursell
Resident Engineer, SAS Bridge