STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 [ ]

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.: **481 to 485**	DATE: **4/07/08 to 4/11/08** S [M T W T F] S (Circle Day)
SHIFT HOUR: START; **08:00** STOP; **16:30**	TEMPERATURE: MIN; **NA** MAX; **NA**
WEATHER: **(NA – See Weekly Statement of Working Days)**	

Monday: 4/07/2008 0800-1630 = 8 hrs

- Finished last week's diary and timesheet.
- Received CCO 42 package (latest version) from PB through PMIV. Mike Travis to review and give to Sandy. Will work on HQ ATP draft for CCO 42 while they review the plan sheets.
- Made sure various people were actioned to Fridays letter of ATP on ordering the stanchions for CCO 72. For some reason, PMIV did not e-mail the action notifications to the various people.
- E-mailed and sent through PMIV CCO 72 comments from MEP group to TYLin.

Tuesday: 4/08/2008 0800-1630 = 8 hrs

- Set up internal SAS CCO meeting for 4/16/08.
- Discussed CCO 59 & 68 with Mike Travis.
- Sent latest CCO summary to CT/ABF for today's CCO meeting.
- In the ABF-CCO Meeting, the following notes were written down: (Sam/Brandon/Jeff/Scott. Steve absent).
  - 12: ABF needs a signature person for the security guards.
  - 26: Sam says Gary Pursell e-mailed him about waiving local fabricator PWQC, but still needs MSFQA. Paint is to be field painted. Prime steel only in shop.
  - 27: Sam owes cost on trumpet and to talk to Jeff later today.
  - 38s1: Steve working on it.
  - 53: "Typical" clouding not yet resolved. I need to set up a meeting with ABF/CT/TYLin.
  - Sam working on TI3 with Steve.
  - Sam talked to Gil about a CRIP for not doing the demonstration pour at E2. Approx $150++K to be split.
- Sent CCO 45 (v06) to Sam/Brandon/Jeff/Steve for review.
- Gave CCO 38s1 CM to Brian for review.
- Sent CCO 62 plan sheets to Mark Woods requesting clarification on approval of plan sheets for ATP. He came back and said RFI 1254 still not in plan set. Once that is in the plan set, then the CCO will be ready to go to ABF.
- Sent draft CCO 71 package (includes 2 plan sheets) to Sam/Brandon for their input.

Wednesday: 4/09/2008 0800-1630 = 8 hrs

- Wrote draft CCO 59 and CCO Memo to get ready to go to HQ for ATP. Gave to Darryl for review.
- Wrote draft CCO 72 and CCO Memo to get ready to go to HQ for ATP. Gave to Darryl for review.
- Received updated plan sheet for CCO 31 from PB. Sent it to the MEP group for review. Rachel checked it and said that ABF/Chris was good with the revision as well. I then worked on drafting an ATP (supplemental) State letter for this updated plan sheet.
- Sam Choy approved the CCO 57 language via e-mail that I sent him for his review (copy placed in CCO binder). Started to work on revised CCO Memorandum to go for HQ I&A.

RECD '08 MAY-03 #0495

SIGNATURE **Scott Fabel, P.E.**	TITLE **Consultant Engineer, SAS**

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 [ ]

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.: **481 to 485**	DATE: **4/07/08 to 4/11/08** S [M T W T F] S (Circle Day)
SHIFT HOUR: START; **08:00** STOP; **16:30**	TEMPERATURE: MIN; **NA** MAX; **NA**
WEATHER: **(NA – See Weekly Statement of Working Days)**	

Thursday: 4/10/2008 0800-1630 = 8 hrs

- Wrote and sent CCO 31 ATP (Supplemental) letter (STL 1723) for revised plan sheet 0053R3.
- Wrote and sent the CCO 31 plan sheet to ABF through a transmittal once I placed it into the Plan Sheet Library.
- Completed CCO 57 CCO Memorandum for HQ I&A. Gave CCO package to Darryl for review.
- Updated CCO 76 CM with Bob Brignano's comments and gave it to Brian for review.
- Drafted CCO 77 CM and gave it to Darryl for review.

Friday: 4/11/2008 0730-1600 = 8 hrs

- Had MEP meeting in the morning.
- Had CCO 53 meeting with Alex Sanjines and Sam Choy (Brian Boal could not attend). TYLin to revise one plan sheet to include the word "typical" under "Detail B" notation. This will resolve ABF's concerns. Because the sheet was already ATP'd and in the Plan Sheet Library, will have to submit the "R2" sheet as an "R3" sheet. Sam Choy said that we did not need to send it with an ATP (Supplemental) letter, but just a transmittal cover so it can be transferred into the Plan Sheet Library.
- Gave a bootleg copy of CCO 42 plan sheets and spec changes to Sam Choy for review as noted as actioned from the MEP meeting in the morning.
- Worked on revising CCO 60 since we received and agreed price between ABF and CT earlier today from Jeff.

SIGNATURE **Scott Fabel, P.E.**	TITLE **Consultant Engineer, SAS**