STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	586/796
Page	1
Date	7/21/2008
Cont. Hrs	0630-1500
Insp. Hrs	0730-1630

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location of Operation	SAS - TEMPORARY TOWERS - # 8
Description of Operation	**Review Plans for TT "C" Foundations and T Tower & Truss "A and B" erection**
WEATHER	Fog - Clear / 55 - 65+/1 *F

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.
8:15AM, weekly staff meeting
9:00am, field vist to check on progress of erection of longitudional X-bracing @ TT A1 and A2. Song on-site.
Song informed me that Jerry Kent and Danny Dunn (ABF Supr's) approached him this morning and questioned his authority and role in the filed.
They explicitly asked him, How do you fit in here?, What are your responsibilities?, What kind of authority do you have?, We need to have a meeting
with Caltrans which details your authority and responsibility. This is a Design built job why do you need to be here?
Song responded, he is the departments representative in the field, insuring specification and plan compliance. He also said he will pass on the
contractor's request for a meeting to CT management.
Met with Ed and Song, clarify that CT will wait till contractor completes his work for each erection cycle and then inspect the bolts.
Contractor to provide safe access.
Drafted response to SUB-654r2.
2:00pm, filed visit to check on progress, pre-assemble lift section # - 3 for TT A1 & A2.
.5 hr OT

REC'D '08 SEP-06 #006458

ASP

Signature

TE - Civil

Title

Arashdeep Pannu