Job Stamp
04-0120F4
04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Gary Pursell's

Resident Engineer (Field) DAILY REPORT

Report No. 45. GP-131

Date: Week of December 1, 2008

Monday, December 1, 2008

Attended weekly Champions meeting. Inquired about the status of traveler rail mechanical redesign.

Met with Brian Maroney, Pete Siegnethaler, Marwan Nader, and Rick Morrow to review the status of issuing CCO 89-1 and the associated documentation.

Team China Teleconference held at 3:30 pm (see minutes). Rick, Mike Forner, Pete (later) I at Pier 7. Doug at Changxing Island.

Tuesday, December 2, 2008

Attended Port of Oakland Board meeting at 2pm since an agenda item (M-1) involved extending the lease at Pier 7, and the item also referenced the Port's interest in the water area off of Pier 7. The item to extend the lease was approved. No discussion on use of water area off Pier 7.

Wednesday, December 3, 2008

Large core group meeting canceled. At small group core team meeting (Siegenthaler, Morrow, Nader & I) the following topics were discussed (Thomas Nilsson back from China for the week attended in addition to other ABF regulars):

- Yesterday's Port of Oakland Board meeting.
- Upcoming concrete pour scheduled for the night of Dec 5th – preparations have been completed and all is good to go.
- Setting up meeting with Detailers to explore ways to expedite delivery of east end shop drawings.
- Visa letter procedures – will go thru Thomas Nilsson to get invite letters from ZPMC.

Met with Brian Maroney, Mike Forner, Pete Siegenthaler, Ken Brown and Rick Morrow to review documentation in support of CCO 89-1. The meeting included a teleconference briefing with Rick Land, Chief Engineer. Rick supported the approach as presented in CCO 89-1.

Meeting with Project Management to discuss extending project limits as part of the MEP integration effort. PM to provide map showing post mile limits verses environmental clearance areas.

Thursday, December 4, 2008

Bi-weekly senior staff meeting held at 8 am.

TC teleconference with Doug Coe and Keith Devonport. Jason off, others at Pier 7 including Pete S.(see notes).

Friday, December 5, 2008

Met with Mike Noel, a CIH from Girhardelli who is assisting with evaluations and training in Shanghai. Provided training modules and other safety equipment for Mike to transport to Shanghai.

Met with Port of Oakland at 10am at their offices a JLS to discuss & reach consensus on ABF's plans to receive shipments to Pier 7.

Meeting to discuss east end detailing and fabrication challenges. Thomas Nilsson discussed the disadvantages of radial fabrication verses the segmental fabrication approach being utilized.

Afternoon meeting with PMT staff and CT management to prepare for next Thursday's TBPOC workshop/meeting with ABF. Meeting hosted by a facilitator Scott ?.

Gary Pursell
Resident Engineer, SAS Bridge

Category 45.01

RECD '09 JAN-22 #008379