GK

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTION

RESIDENT ENGINEER'S DAILY REPORT

ASST. RESIDENT ENGINEER'S DAILY REPORT

CEM-4501 (REV 11/92) CT# 7541-3506-1 (*Modified For Field Office Use*)

JOB STAMP
04-0120F4
04-SF-80-13.2/13.9
SFOBB-ESSSP
Self-Anchored Suspension Span

☐ **RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45**
☒ **ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46**

REPORT NO.: 867/1077 **DATE:** 04/28/2009 **DAY:** Tuesday
NORMAL SHIFT: 0730 - 1600 **TEMPERATURE: High:** 62 °F **Low:** 48 °F
WEATHER: AM- partly cloudy, cool, lt. west. breeze PM- mostly clear, strong westerly breeze

Contractor activities:
ABF -Crew continuing to assemble FSE8-FSE11; including walkway finishing, bolt-up finishing; pedestal installation.
TDJ – continuing work at TTG, including bolt-up of connecting "bridge", and grouting of plumb piles at TTG north node.

During this shift work consisted of:
Admin.; TT constr'n agenda prep'n, Review Submittal 1123R00, including research of Submittal 1036R00.

~1015 – 1045 – conv'n w/ Behrouz Bozorgnia re: ABF onsite resources. BB needs info relevant to ABF labor and equipment and usage estimates from now until end of job. Provided Behrouz w/ diary showing snapshot of ABF labor and equipment involved in tempt tower steel work at end of March and informed him that ABF resources on that same activity are substantially similar today. I introduced BB to J.Wilcox and asked Jason to provide list of TDJ equipment for BB.

~1245- 1315 – conv'n w/ J.Duxbury regarding ABF RFI 1731R00 (SFT vs. STAT) as it relates to ABF SUB 345R03 (Tower Anchorage Fab Procedure). Further Discussion needed.

1330 – TT constr'n mtg. See minutes.

~1430 – introduced Behrouz to Chow Tran and Lahlit Mathur in order to provide BB with current equipment rental rates in CT possession and equipment and labor detail for E2 and W2.

1500- 1630 – review of ABF RFI 1731R00 and redline CT draft response.

1645-1720- Conv'n w/ M. Woods and D.Wright (at Shanghai) regarding template issues.

1755 – 1830 – conv'n w/ J.Duxbury regarding ABF RFI 1731R00. Mtg suggested since D.Raynor and D.Coe currently at Pier 7.

2130- 2330 – TT Constr'n mtg minutes, e-mail to D.Wright, e-mail mtg invite for template disc'n.

OT = 2.0 (at Pier 7) + 2.0 (remote)= 4 hrs.

SIGNATURE: Mark Vilcheck TITLE: Assistant Structure Representative

CEM4501

REC'D '09 MAY-11 #009500