Job Stamp
04-0120F4
04-SF-80-8.2/8.7

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Rick Morrow's Resident Engineer (Field) DAILY REPORT

Report No. 45.

Date: May 25, 2007

May 21, 2007 Clear
Met with Lee Zinc of KFM in the AM regarding issues on the E2/T1 project. Sanchez, Woods, Vilcheck and Proctor joined
1300 – Internal Temp Tower discussion with Maroney, Akinsanye, and Nader. Discussed current status and approach for reviewing submittals.
1400 – All SAS staff meeting with Purcell

May 22, 2007 Foggy AM, Clearing

May 23, 2007 Clear
Core team meeting in the AM. WQCP expected in 2-3 more weeks. ABF is working on it for ZPMC. Nillson says that ABF has started training of ZPMC folks in Shanghai.
Discussed CCO 19 waiver of PE stamp. Steve Bushmeyer said that CCOs are coming over to them with scope unclear. Discussed setting up scoping meetings or at least discussing in team meetings. ABF asked about CCO 34S1 sheets. Looking to get them officially. Gil to handle
Meeting set in China with Anziano, Flowers on 6/14 with Lisa of ZPMC. Bushmeyer, Fuller, Devonport and Merril to attend.
Discussed problems with Shear leg crane. Coast Guard indicating that it must be assembled in the US. ABF has draft letter from Anziano, not sent to CG yet. All agreed that it would have made no difference in the ruling. This could lead to up to a 5 month delay. Likely an NOPC issue if it comes to that. ABF in Vancouver WA yesterday. CCOs adding 500T to the barge. Work is still a bit behind.

May 24, 2007 Clear
Sr meeting – ATP out for CCO 34S1. Discussed OSC issues of Values and the need to check equip inventory.
Call to China in the PM with Stan Ku and Keith Devonport via Boal's computer.
Discussed status of work.
Temp tower meeting at 1500. Discussed confusion with submittal 121 – Outlined methods for submitting remaining portions of the A-D towers. Scott Tudor to furnish order and a schedule

May 25, 2007 Clear
Met again with KFM on the E2/T1 project issues. Plan to take NOPC issues off the plate for staff and have them concentrate on resolving technical issues, especially concentrating on achieving early completion. Likely that the NOPCs can be resolved if time issues are handled.

REC'D '09 JUN-17 #009866