STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 890
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1100
Form HC-10A (Rev. 6/80)	04-0120F4	Date	**05/21/2009**

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

THANH V LE

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. Regular	OT								IDLE OR DOWN	REMARKS Name	Contractor
		Foreman	0	0									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	0									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	0	0									Price Adam	Traylor Dutra
		Operator	0	0									Joseph Boracci	Traylor Dutra
		Pile driver Journeyman	8	0									Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	0	0									Robert Utley	Traylor Dutra
		Pile driver Journeyman	0	0									Travis Logsdon	Traylor Dutra
		Operator	8	0									Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	0	0									Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	0	0									Todd Labar	Traylor Dutra
		Pile driver Journeyman	0	0									Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	0									Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	0									Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	0									Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	0									Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	0									Gary Lewis	Traylor Dutra
		Pile driver Journeyman	8	0									Randall Lesley	Traylor Dutra
		Operator	8	0									Steve Gordon	Traylor Dutra
DB-5		Derrick Barge crane	0											
Big Digger		Marine barge	8											
		Delmag 100	0											
		APE 600 - Vibrator										IDLE		
217		Marine barge	8											
L437	1	Multiquip Generator	8											
L472	1	Power Generation Cummine	8											
L478	1	Multiquip Generator										IDLE		
L270	1	Sullivan-Palatek Air Compressor	8											
	2	Red-D-Arc DC600 Welding Machines	8											

052109

 REC'D '09 JUN-19 #009977

P242	1	Manlift	0									IDLE		
L624	1	Light Station										IDLE		
L625	1	Light Station										IDLE		
L626	1	Light Station										IDLE		
L629	1	Light Station										IDLE		

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

1. Temporary Tower G North: Annulus grouting.

Activities:

1. Office work:
   - Review plans, special provisions, RFI and ABF submittals for TTG.

2. Field work:
   A. Big Digger crew was present at TTG North and worked on preparation work for annulus grouting:
      - Set up grouting equipment
      - Filled up cement silo with cement grout.
      - Coordinated with diving crew to install vinyl booths for batter pile annulus.

   B. Diving crew from West Diving was present to install vinyl booths for batter pile annulus. The diving crew members were Tony Boyle (Foreman), Ryan Willis (Diver) and Mathew Ponder (Diver)
3. Conversation and discussion:
   There were no significant conversations today.
4. Overtime reason:

Vinyl booths for annulus grouting

Fill up silo with grouting cement

Grouting pump

Diver to install vinyl booths

Thanh V Le _____ Trans Engineer (D)/Asst. Struct. Rep