STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

CEM 4601 (REV 4/1999) CT# 7541-3504-6

JOB STAMP

04-0120F4

04-SF-80-13.2/13.9

SFOBB-SAS

Report No. 37

Date 10/15/09

S M T W (T) F S Circle Day

Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

Location & Description of Operation: CCO 106 Skyway Lowering

The barge with k-rail remains loaded waiting for a final counterweight decision. No field work today on this CCO. On 10/12/09, Caltrans sent letter 05.03.01-005690 with a layout of k-rail. ABF is now planning the work. ABF will need more 8x8's or 12x12's than were previously loaded on the barge. I discuss with ABF ironworker superintendent Dave Meche that they can break up two of the 8x8 Mats (10'x12' total size)

HOURS - ITEM NO.

WEATHER: Clear

EQUIPMENT AND / OR LABOR:

EQPT. NO.	NO. PERSONS	DESCRIPTION (Of Equipment or Labor)	CCO106-Counterweight								IDLE OR DOWN	REMARKS (Reason for idleness or other remarks)
		Barge	8									

to obtain the necessary 8x8's for cribing under the k-rail to be placed on the Skyway OBG steel deck.

PRINT NAME: Bob Brignano

SIGNATURE: Bob Brignano

TITLE: TE

12 JUN-1 PM 3:18 19897

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.